

**ATTACHMENT B
PEABODY TROUT CREEK RESERVOIR, LLC'S
UPDATED SCHEDULE THROUGH FILING OF LICENSE APPLICATION**

ID	Task Name	Duration	Start	Finish	2012				2014				2016				2018			
					Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3		
1	Notice to Proceed (NTP)	1 day	Mon 2/27/12	Mon 2/27/12																
2	Collect and Organize Data	28 days	Tue 2/28/12	Wed 4/4/12																
3	Contact Agencies and Interested Parties	16 days	Tue 2/28/12	Tue 3/20/12																
4	Assess Additional Info Needs	30 days	Thu 4/5/12	Wed 5/16/12																
5	Acquire Additional Information	14 days	Thu 5/17/12	Tue 6/5/12																
6	Catalog Documents	30 days	Mon 3/19/12	Thu 4/26/12																
7	PAD Development Meetings	74 days	Tue 2/28/12	Thu 6/7/12																
8	Draft PAD and NOI	60 days	Thu 4/5/12	Wed 6/27/12																
9	PTCR Review	10 days	Thu 6/28/12	Wed 7/11/12																
10	Finalize PAD	7 days	Thu 7/12/12	Fri 7/20/12																
11	File PAD and NOI	7 days	Mon 7/23/12	Tue 7/31/12																
12	Agency and Public Review	30 days	Wed 8/1/12	Tue 9/11/12																
13	Initial Tribal Consultation Meeting	2 days	Wed 9/12/12	Thu 9/13/12																
14	Commission Notices PAD & NOI	45 days	Mon 7/23/12	Fri 9/21/12																
15	FERC Scoping Meeting and Site Visit	15 days	Mon 9/24/12	Fri 10/12/12																
16	Comments on PAD & Study Requests	30 days	Wed 10/24/12	Tue 12/4/12																
17	Prepare and Submit the Proposed Study Plan	20 days	Mon 12/24/12	Fri 1/18/13																
18	Study Plan Process	108 days	Fri 1/18/13	Mon 6/17/13																
19	Initial Agency Meeting	5 days	Mon 2/11/13	Fri 2/15/13																
20	Comment Period on Proposed Study Plan	90 edays	Fri 1/18/13	Thu 4/18/13																
21	File Revised Proposed Study Plan	29 edays	Thu 4/18/13	Fri 5/17/13																
22	Revised Study Plan Comment Period	12 days	Mon 5/20/13	Mon 6/3/13																
23	Commission Issues Study Plan Determination	22 days	Mon 5/20/13	Mon 6/17/13																
24	Conduct First, Second, & Third Season (2013, 2014, & 2015) Resource Studies	1133 days	Fri 3/1/13	Fri 6/30/17																
25	3.1 Geotechnical Investigation	108 days	Wed 9/18/13	Fri 2/14/14																
26	3.2 Existing Channel Conditions & Sediment Supply	817 days	Fri 8/16/13	Fri 9/30/16																
27	3.3 Channel Morphology	817 days	Fri 8/16/13	Fri 9/30/16																
28	3.4 2014 Review and Analysis of the Results from Groundwater Monitoring Wells	230 days	Fri 3/1/13	Wed 1/15/14																
29	3.4 2015 Review and Analysis of the Results from Groundwater Monitoring Wells	231 days	Fri 2/28/14	Thu 1/15/15																
30	3.4 2016 Review and Analysis of the Results from Groundwater Monitoring Wells	156 days	Fri 2/26/16	Fri 9/30/16																
31	3.5 Hydrology and Stream Flow Assessment	696 days	Thu 1/2/14	Wed 8/31/16																
32	3.6 Hydrological Effects Analysis of the Proposed Reservoir and Related Diversions	718 days	Thu 1/2/14	Fri 9/30/16																
33	Install and Operate Stream and Temperature Gages	916 days	Wed 5/1/13	Mon 10/31/16																
34	3.7 Ongoing Temp and DO Monitoring of Trout Creek	916 days	Wed 5/1/13	Mon 10/31/16																
35	3.8 Stream and Reservoir Water Quality Modeling	805 days	Mon 6/2/14	Fri 6/30/17																
36	3.9 Flow/Habitat Effects Evaluation on Existing Fishery Resources	1001 days	Mon 9/2/13	Fri 6/30/17																
37	3.10 Fish Species and Longitudinal Habitat Utilization Study	1001 days	Mon 9/2/13	Fri 6/30/17																
38	3.11 Fish Entrapment Study	914 days	Wed 1/1/14	Fri 6/30/17																
39	3.12 Whirling Disease Study	1001 days	Mon 9/2/13	Fri 6/30/17																
40	3.13 Noxious Weed Survey	784 days	Tue 7/1/14	Fri 6/30/17																
41	3.14 Wildlife, Migratory Bird, and Raptor Surveys	914 days	Wed 1/1/14	Fri 6/30/17																
42	3.15 Downstream Riparian, Wetland, and Littoral Habitat Study	996 days	Mon 9/9/13	Fri 6/30/17																
43	3.16 Wetlands Delineation for Entire Project	761 days	Fri 8/1/14	Fri 6/30/17																
44	3.17 Transportation System Assessment	610 days	Mon 3/2/15	Fri 6/30/17																
45	3.18 Recreation Use Study	196 days	Mon 9/2/13	Fri 5/30/14																
46	3.19 Class III Intensive Pedestrian Cultural Resources Survey	237 days	Wed 9/4/13	Wed 7/30/14																
47	Develop Resource Management Plans	957 days	Tue 7/1/14	Wed 2/28/18																
48	Recreation Management Plan	828 days	Tue 7/1/14	Thu 8/31/17																
49	Shoreline Management Plan	654 days	Mon 3/2/15	Thu 8/31/17																
50	Noxious Weed Management Plan	654 days	Mon 3/2/15	Thu 8/31/17																
51	Fishery Management Plan	654 days	Mon 3/2/15	Thu 8/31/17																
52	Conceptual Wetlands Mitigation Plan	675 days	Mon 3/2/15	Fri 9/29/17																
53	Draft Biological Assessment & EIS Consultation	782 days	Thu 1/1/15	Fri 12/29/17																
54	Conceptual Construction Stormwater Management Plan	740 days	Mon 3/2/15	Fri 12/29/17																
55	Conceptual Reclamation Management Plan	740 days	Mon 3/2/15	Fri 12/29/17																

Date: Thu 8/20/15

Task		Summary		External MileTask		Inactive Summary		Manual Task		Manual Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Duration-only		Start-only		Start-only		Progress		Split	
Milestone		External Tasks		Inactive Milestone											

**ATTACHMENT B
PEABODY TROUT CREEK RESERVOIR, LLC'S
UPDATED SCHEDULE THROUGH FILING OF LICENSE APPLICATION**

ID	Task Name	Duration	Start	Finish	2012				2014				2016				2018			
					Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3		
56	File Resource Management Plans	1 day	Wed 2/28/18	Wed 2/28/18																
57	Engineering Design	758 days	Tue 7/1/14	Thu 5/25/17																
58	Prepare 30% Design	593 days	Tue 7/1/14	Thu 10/6/16																
59	Feedback from FERC on Conceptual Design	30 days	Fri 10/7/16	Thu 11/17/16																
60	Additional Geotechnical, if needed	45 days	Fri 11/18/16	Thu 1/19/17																
61	Modify Conceptual Design	30 days	Fri 1/20/17	Thu 3/2/17																
62	Prepare 60% Design	60 days	Fri 3/3/17	Thu 5/25/17																
63	Preliminary Licensing Proposal	625 days	Thu 8/6/15	Wed 12/27/17																
64	Two-Year Extension Request Filed	1 day	Thu 8/6/15	Thu 8/6/15																
65	File Preliminary Licensing Proposal	1 day	Thu 10/5/17	Thu 10/5/17																
66	Comment Period on Preliminary Licensing Proposal	60 days	Thu 10/5/17	Wed 12/27/17																
67	Permitting	262 days	Wed 2/28/18	Thu 2/28/19																
68	File License Application	1 day	Wed 2/28/18	Wed 2/28/18																
69	File USACE 404 Permit	1 day	Wed 2/28/18	Wed 2/28/18																
70	File 401 Water Quality Certification Application	1 day	Wed 2/28/18	Wed 2/28/18																
71	Ready for Environmental Analysis (REA)	60 days	Thu 3/1/18	Wed 5/23/18																
72	Issuance of 401 Certification	1 day	Thu 2/28/19	Thu 2/28/19																
73	REPORTING	1068 days	Fri 8/30/13	Mon 10/2/17																
74	Semi-Annual Progress Reports	1046 days	Fri 8/30/13	Thu 8/31/17																
75	Semi-Annual Progress Report	1 day	Fri 8/30/13	Fri 8/30/13																
76	Semi-Annual Progress Report	1 day	Fri 2/28/14	Fri 2/28/14																
77	Semi-Annual Progress Report	1 day	Fri 8/29/14	Fri 8/29/14																
78	Semi-Annual Progress Report	1 day	Fri 2/27/15	Fri 2/27/15																
79	Semi-Annual Progress Report	1 day	Fri 8/21/15	Fri 8/21/15																
80	Semi-Annual Progress Report	1 day	Mon 2/29/16	Mon 2/29/16																
81	Semi-Annual Progress Report	1 day	Wed 8/31/16	Wed 8/31/16																
82	Semi-Annual Progress Report	1 day	Tue 2/28/17	Tue 2/28/17																
83	Semi-Annual Progress Report	1 day	Thu 8/31/17	Thu 8/31/17																
84	Study Update Reports	864 days	Wed 6/11/14	Mon 10/2/17																
85	File Initial Study Report	1 day	Wed 6/11/14	Wed 6/11/14																
86	Initial Study Report Meeting	1 day	Tue 6/24/14	Tue 6/24/14																
87	File Initial Study Report Meeting Summary	1 day	Wed 7/9/14	Wed 7/9/14																
88	Study Disputes/Requests to Modify Study Plans Filed with FERC (if necessary)	43 days	Wed 6/11/14	Fri 8/8/14																
89	Responses to Disputes/Study Requests (if necessary)	21 days	Fri 8/8/14	Fri 9/5/14																
90	Director's Study Plan Determination	22 days	Fri 9/5/14	Mon 10/6/14																
91	File Second Study Report	1 day	Thu 6/11/15	Thu 6/11/15																
92	Second Study Report Meeting	1 day	Thu 6/25/15	Thu 6/25/15																
93	File Second Study Report Meeting Summary	1 day	Thu 7/9/15	Thu 7/9/15																
94	Study Disputes/Requests to Modify Study Plans Filed with FERC (if necessary)	1 day	Fri 8/7/15	Fri 8/7/15																
95	File Responses to Disputes (if necessary)	1 day	Fri 8/21/15	Fri 8/21/15																
96	Director's Study Plan Determination	1 day	Mon 10/5/15	Mon 10/5/15																
97	File Third Study Report	1 day	Fri 6/10/16	Fri 6/10/16																
98	Third Study Report Meeting	1 day	Fri 6/24/16	Fri 6/24/16																
99	File Third Study Report Meeting Summary	1 day	Fri 7/8/16	Fri 7/8/16																
100	Study Disputes/Requests to Modify Study Plans Filed with FERC (if necessary)	1 day	Fri 8/5/16	Fri 8/5/16																
101	File Responses to Disputes (if necessary)	1 day	Fri 9/2/16	Fri 9/2/16																
102	Director's Study Plan Determination	1 day	Mon 10/3/16	Mon 10/3/16																
103	File Fourth Study Report	1 day	Fri 6/9/17	Fri 6/9/17																
104	Fourth Study Report Meeting	1 day	Fri 6/23/17	Fri 6/23/17																
105	File Fourth Study Report Meeting Summary	1 day	Fri 7/7/17	Fri 7/7/17																
106	Study Disputes/Requests to Modify Study Plans Filed with FERC (if necessary)	1 day	Fri 8/4/17	Fri 8/4/17																
107	File Responses to Disputes (if necessary)	1 day	Fri 9/1/17	Fri 9/1/17																
108	Director's Study Plan Determination	1 day	Mon 10/2/17	Mon 10/2/17																

Date: Thu 8/20/15

Task		Summary		External MileTask		Inactive Summary		Manual Summary Rollup		Finish-only		
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Progress		
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Split		